COMPLETION REPORT

1	Name of the work	Removal of debris & desalting of drains in Bagalagunte in ward no. 14
2	Sanctioned Estimate No. & Date	CE/DZ1 TS/327/17-18 dt. 12/2/18
3	Head of Account which is chargeable	D-1771
4	Instrument Order NO. & Date	SE/DD/WOF 313/17-18 dt. 20-03-2018
5	Name Of Contractor	Sri. M N Ramaiah, No. 35/28, 6th Main, Dattatreya Nagar, BSK 3rd Stage, Bengaluru-560085
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB - 584/12-18 Pg - 58319 to 58321/2
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D. S. Manjunath
	b) Asst. Exe Engineer	Shivakumar. Wadagar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Sa
25,00,000/-	24,96,729/-		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine re
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

EXECU